

November 15, 2021
 Connie Waddell, Executive Director
 Huu-ay-aht First Nations

Bamfield Main Road Surfacing Project

Progress Status Report to November 2021

Dear Connie,

I have summarized the status of the project milestones below to demonstrate how well the project has been going to date. We are on track to meet the construction schedule for 2022.

COMPLETED MILESTONES	SCHEDULED DATE	STATUS TO NOVEMBER 2021
YEAR 2020		
Corridor Field Survey, Preliminary Design, and Design Data Compilation	Sept 2020	Completed Sept 2020. Additional surveys on going as required.
Procurement of Project Manager	Oct 2020	Completed Oct 2020
Procurement of Gravel pit permits, investigation and start-up.	Oct 2020	Permits submitted to HFN and FLNRO in Oct. HFN pits being developed. Still awaiting permits from FLNRO.
Project Contracting Strategy and Procurement	Dec 2020	Completed
YEAR 2021		
Procurement of Design Teams and Start Design and Geotechnical Investigation	Mar to Sept 2021	Completed. Design, Geotech, and Environmental teams have completed field investigations and reporting. The reports completed include: <ul style="list-style-type: none"> • Environmental Overview Assessment • Construction Environmental Management Plan • Road Design Criteria • Contracting Strategy Assessment • Barrier Type Review Memo • Geotechnical Drilling Plan • Draft Geotechnical Report
Development of Designs and Draft Tender Documents for 3 Contract Sections	Sept 2021	50% Design submissions have been made for all three road contracts. These include the <ul style="list-style-type: none"> • Plan drawings • Cross sections • Cost Estimates • Design Memo All have been reviewed by the teams and road permit holders.
Gravel Production	Sept 2021 ongoing	Blenheim Pit has been cleared and readied for gravel production. RFP for contractor is ready to be let.

The table below shows the milestones to still be completed in coming months

TO BE COMPLETD MILESTONES	SCHEDULED DATE	STATUS
5 Contract Designs, Tender Documents, and ready for Tendering	Dec 2021	
YEAR 2022		
Gravel Production	Jan to June 2022	
Tendering of 3 Road Contract Sections	Jan 2022	
Construction begins on 3 Roads Contracts	Mar 2022	
Tender Seal Coat Contract	Mar 2022	
Complete Road Construction Contracts	Sept 2022	
Complete Seal Coat Contract	Oct 2022	
YEAR 2023		
Tender Paving Contract	Mar 2023	
Complete Paving Contract	Sept 2023	
Overall Project Close Out and Final Documentation	Nov 2023	

The project is currently wrapping up the design phase and producing the contract tendering documents to tender in January 2022.
 The next Phase will be the contractor selection and construction of the road to the final seal coat surface by September 2022.
 This will be followed in 2023, by the paving of the sections required and placement of additional roadside barrier as funds allow.

Sincerely



Kevin Gordon, AScT
 Project Manager

Cc:
 Nathan Hume, Legal Counsel